



Public Works and Building Department Report
Council Meeting, November 4, 2010

SIR FRANCIS DRAKE BOULEVARD PROJECTS

1. **Sir Francis Drake Boulevard Pedestrian Pathway**
The work on the pathway will proceed as soon as the Sir Francis Drake Resurfacing project is completed.
2. **Sir Francis Drake Boulevard Overlay Project**
 - The striping control layout was completed on the 27th.
 - Striping Graphics will start “cat tracking” on the 28th.
 - Weather permitting it will be done by the 29th. But if it rains, the contractor will have to complete the striping next week.

LAGUNITAS BRIDGE UPDATE

- PG&E gas line installation is continuing and expected to be completed by November 1, 2010.
- AT&T tie in is scheduled for November 2nd.
- The sidewalk and roadway work started on the 27th.
- We are looking at a completion time around the third week of November.

AROUND TOWN

1. The storm we had last week was hard on Town trees and private trees. A lot of branches fell on the Common and on our roads. The firefighters did a lot of road clearing over that weekend. Robert came on Sunday and had a tree company do emergency work on the Elms along the Common. Cars were prevented to park under the large Elms so no branches would fall on them. The tree company came back this week and continued the trimming to make the trees as structurally safe as possible. They gave us a great deal, only \$600 per tree for the 6 large elms.
2. The Town storm drains did well over the storm. Because the ground was still dry,
3. we had very little runoff even from the hills.

4. It was too late in the year to replace the old culvert on Laurel Grove. So we had the pipe cleaned to get ready for the winter.

FREDERICK ALLEN PARK

1. The tennis courts are being resurfaced and so far the contractor put down the first four layers of slip sheathing.
2. The well was drilled and the casing is in. The contractor is pumping it clean today and by next week we will know the amount of water it is producing.
3. Robert scheduled for the pump company to come out next week and give us an estimate on the installation of the pumping system. They will also look at the Ross Common pumping system.
4. We scheduled our electrician to come and look at the Ross Common electrical system. He will also let us know what needs to be done to install the power to the new well on Allen Park.

BUILDING PERMITS, RESALE INSPECTIONS AND BUSINESS LICENSES

In the month of October we issued 10 building permits with an actual valuation of \$926,926 and 5 plan-check permits with a future valuation of \$663,000. We scheduled 2 new resale inspections and processed 1. We processed 13 business licenses and collected \$980 in business license fees.

BUILDING DEPARTMENT INCOME FOR OCTOBER 2010: Copy attached.