



VIEW OF LAGUNITAS ROAD BRIDGE

ROSS, CALIF.

Public Works and Building Department Report
Council Meeting, October 14, 2010

SIR FRANCIS DRAKE BOULEVARD PROJECTS

1. Sir Francis Drake Boulevard Pedestrian Pathway

The project is near completion. The contractor is doing some touch up work and is finishing the painting of the Northern section of the pathway. By Friday the 8th, they should have completed the work. If any work is pending they will come back and do it after Ghilotti Bros., has completed the resurfacing of Sir Francis Drake Boulevard.

2. Sir Francis Drake Boulevard Overlay Project

Ghilotti Bros. started work on Monday the 4th as scheduled. They lowered all the iron from the road surface. They had trouble finding a place to dispose of the road grinding so they postponed the grinding until Monday October 11th. Work should be completed by the end of October.

LAGUNITAS BRIDGE

The Hanna Group has been updating our website "lagunitasbridge.com" regularly. Work is progressing well and you can follow the progress of the work in pictures. The deck rebars are being installed and the contractors are planning to pour concrete on Monday the 11th.

AROUND TOWN

The school landscape company who installed the underground pipes will be planting the trees in front of the school on Monday the 11th.

BUILDING PERMITS, RESALE INSPECTIONS AND BUSINESS LICENSES

In the month of September we issued 18 building permits with an actual valuation of \$2,740,580 and 2 plan-check permits with a future valuation of \$150,000. We scheduled 2 new resale inspections and processed 2. We processed 23 business licenses and collected \$1810 in business license fees.

BUILDING DEPARTMENT INCOME FOR SEPTEMBER 2010: Copy attached.

